

Dear Neighbour,

Construction Works at King Richard Secondary School

I am writing to introduce Kier Construction, myself, Andy Wright and the project team responsible for the construction of the new King Richards Secondary School.

We also include below the progress we have made so far.

The Team



Ian Charman



Rob Green



Martin Nicholl



Tim Yeandle



Andy Wright
Project Manager

The new facility which will comprise of a 3 storey, split level building, to accommodate 1000 pupils will take approximately 16 months to construct.

During this time we will endeavour to ensure that our activities are carried out as considerately as possible to minimise disruption to 'you' our neighbours. Furthermore, we will be distributing regular newsletters to keep you up to date on the project progression.



Progress



The first aspect of work has been site preparation on the existing playing fields. The piling rig platform support is complete and piling has now commenced.

The piles are the first support in the construction of the building. The piling operation consists of a large auger drilling into the ground to a depth of approximately 15m. When the auger is retracted the void that has been formed is filled with concrete. We have 450 piles to be installed over an eight week period.

In addition to the piling operations we have commenced with the new drainage installation on the Southern boundary of the site. This drainage will link up with the new school when complete.





Vehicle entrances have been formed for both construction deliveries and construction operative parking off Allaway Avenue. This is required to segregate construction traffic from student access points. Vehicle movements on the project are being controlled by the site team which is closely monitored at all times.

We restrict access and egress to site during School opening and closing times. All Contractors and Suppliers have been notified of this requirement.

If we can help you with anything or should you have any queries or concerns, please contact myself via my mobile on 07970 103892, or if you would like to talk to one of the Construction team directly, please contact our gateman at the main entrance and he will advise accordingly

Additionally, a comments box is located near the entrance gate on Allaway Avenue for you to use at any time.

Should you need to contact us out of hours please call 0208 308 5051 and quote reference S6774.

Yours faithfully,
For and on behalf of Kier Construction

Andy Wright
Project Manager

