

Dear Neighbour,

### **Construction Works at King Richard Secondary School**

I am writing to provide a further update on the King Richard School construction project.

The new facility which will comprise of a 3 storey, split level building, to accommodate 1000 pupils and will take approximately 16 months to construct.

During this time we will endeavour to ensure that our activities are carried out as considerately as possible to minimise disruption to 'you', our neighbours. Furthermore, we will be distributing regular newsletters to keep you up to date on the project progression.



### **Progress**



Works on the installation of the piled foundations are now almost complete. Foundation works are continuing to install the reinforced concrete on top of the piles. This concrete will form the top part of the foundation for the structural frame. The structural steel frame installation has now commenced and will be followed by the installation of the pre-cast floors and roof.

Access and egress to site is restricted during School opening and closing times. All Contractors and Suppliers have been notified of this requirement.

Vehicle entrances have been formed for construction deliveries. This is required to segregate construction traffic from student access points. Vehicle movements on the project are being controlled by the site team which is closely monitored at all times. For a short period of time we are not able to park on site whilst the permanent car park is formed. If you experience any inconvenience as a result of this please contact me.

If we can help you with anything or should you have any queries or concerns, please contact myself via my mobile on 07970 103892, or if you would like to talk to one of the Construction team directly, please contact our gateman at the main entrance and he will advise accordingly

Additionally, a comments box is located near the entrance gate on Allaway Avenue for you to use at any time.

Should you need to contact us out of hours please call 0208 308 5051 and quote reference S6774.

Yours faithfully,  
**For and on behalf of Kier Construction**

Andy Wright  
Project Manager